



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In 2026

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
Concreting of Farm to Market Road at Brgy. Pangpang	BRGY PANGPANG	LGU VILLAREAL	Design, Scope, Technical Specifications	No compactor machine	LPMC members to recommend the contractor to proper compact the uncompacted shouldering.	MEO, LPMC, CONTRACTOR	clear policy and guidelines
Construction of Health Station at Brgy. Sta. Rosa.	BRGY STA ROSA	LGU VILLAREAL	Performance of Contractors/Consultants	Due to delayed delivery materials	LPMC members to recommend the contractor to set schedule for the delivery of materials and installed the windows.	MEO, LPMC, CONTRACTOR	clear policy and guidelines
Construction of Motorpool	BRGY LAM AWAN	LGU VILLAREAL	Performance of Contractors/Consultants	Low productivity of laborers	LPMC members to recommend the contractor to increased manpower.	MEO, LPMC, CONTRACTOR	clear policy and guidelines

Submitted by:	 MARLYN E. MATIAS	Approved by:	 HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	JUNE 15, 2026	Date:	JUNE 15, 2026