


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 15, 2026 (Quarterly)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Concreting of Farm to Market Road at Brgy. Pangpang	BRGY PANGPANG	LGU VILLAREAL	0.00	100%	100%	0%	No compactor machine	Design, Scope, Technical Specifications	Resolved	MEO	Conducted meeting with the contractor to compact the uncompacted shouldering	LPMC members to recommend the contractor to proper compact the uncompacted shouldering.	N	resolved at lpmc level
Construction of Health Station at Brgy. Sta. Rosa.	BRGY STA ROSA	LGU VILLAREAL	0.00%	55%	90%	35%	No windows are installed	Design, Scope, Technical Specifications	Resolved	MEO	The contractor need to follow up the delivery of material.	LPMC members to recommend the contractor to set schedule for the delivery of materials and installed the windows.	N	resolved at lpmc level
Construction of Motorpool	BRGY LAM AWAN	LGU VILLAREAL	0.00%	100%	90%	-10%	Low productivity of laborers	Site Condition /Availability	Resolved	MEO	Conducted meeting with the contractor to submitted catchup plan and revise man power schedule	LPMC members to recommend the contractor to increased manpower.	N	resolved at lpmc level

Submitted by:	 MARLYN E. MATIAS	Approved by:	 HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	JUNE 15, 2026	Date:	JUNE 15, 2026