


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)

PROJECT INSPECTION REPORT

As of June 15, 2026 (Quarterly)

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Concreting of Farm to Market Road at Brgy. Pangpang, Villareal, Samar	2,498,985.00	Brgy. Pangpang	LGU VILLAREAL	15-Jun-26	Location: Brgy. Pang-pang, Villareal, Samar Output: Portland Cement Concrete Pavement * Date Started: February 16, 2026 * Target Completion Date: May 30, 2026 * Cost: Php 2,498,985.00 * Physical Status: 100% * Financial Status: 0%	Uncompacted shouldering	No compactor machine	Conducted meeting with the contractor to compact the uncompacted shouldering	LPMC members to recommend the contractor to proper compact the uncompacted shouldering.
Construction of Drainage System at Evacuation Center, Sitio Lusong, Brgy Canmucat, Villareal, Samar	996,400.24	Sitio Lusong, Brgy Canmucat	LGU VILLAREAL	15-Jun-26	Location: Sitio Lusong, Brgy. Canmucat, Villareal, Samar Output: Earth Excavation, Concrete & Masonry Works * Date Started: June 4, 2026 * Target Completion Date: September 20, 2026 * Cost: Php 996,400.24 * Physical Status: 50% * Financial Status: 0%	No billboard are installed	no public and safty awareness to the community	installation of project billboard arec required	LPMC members require the installation of project billboard and must seen in the community
Construction of Motorpool	4,992,700.02	Brgy. Lam-awan	LGU VILLAREAL	15-Jun-26	Location: Brgy. Lam-awan, Villareal, Samar Output: Roof Framing works, Roofing & Bends Accessories * Date Started: September 8, 2025 * Target Completion Date: May 8, 2026 * Cost: Php 4,992,700.02 * Physical Status: 90% * Financial Status: 0%	Behind schedule, conformity with the approved DED	Low productivity of laborers	Conducted meeting with the contractor to submitted catchup plan and revise man power schedule	LPMC members to recommend the contractor to increased manpower.



Submitted by:	MARLYN E. MATIAS	Approved by:	HON. MARILOU R. LATORRE
Designation/Office:	LPMC Chairperson		Municipal Mayor
Date:	JUNE 15, 2026	Date:	JUNE 15, 2026

