




Republic of the Philippines
Province of Samar
MUNICIPALITY OF ZUMARRAGA
Zumarraga, Samar
-oOo-

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS
As of March 2026

Program/Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/Project Cost (PHP)	Financial Status (in PHP exact figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yyyy)	End Date (mm-dd-yyyy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)	Slippage	M	F	
Repair/Rehabilitation of RHU Building at Brgy Buntay	Municipality of Zumarraga	03/10/2026	4/24/2026	Economic Services	Local Development Fund	LGU	499,529.17	502,591.20	502,591.20	-	-	100.00%	0.00%	55%	70%	15.00%	10	0	High Output per Laborer

Submitted by:	 HON. ROSALITO R. CASTILLO	Approved by:	 HON. ROSALITO R. CASTILLO
Designation/Office:	Zumarraga PMC Chairperson		Municipal Mayor
Date:	MARCH 20, 2026	Date:	MARCH 20, 2026