



Republic of the Philippines
Province of Samar
MUNICIPALITY OF ZUMARRAGA
Zumarraga, Samar
-oOo-

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Repair/Rehabilitation of RHU Building at Brgy Buntay	Brgy. Buntay, Zumarraga, Samar	Municipality of Zumarraga	0.00	55.00%	70.00%	15.00%	As of this reporting period, no issues or constraints have been encountered in the implementation of the project.	Others	Resolved	Zumarraga PMC	Regular monitoring and coordination activities were conducted to ensure that project implementation proceeded as planned, with no issues or constraints encountered during the reporting period. The PMC commends the workers for performing ahead of schedule.	Continue regular monitoring, site inspections, and coordination with concerned stakeholders to sustain smooth implementation and promptly address any potential issues that may arise.	N	The Zumarraga PMC handled the issue at the LGU Level

Submitted by:	 HON. ROSALITO R. CASTILLO	Approved by:	 HON. ROSALITO R. CASTILLO
Designation/Office:	Zumarraga PMC Chairperson		Municipal Mayor
Date:	MARCH 20, 2026	Date:	MARCH 20, 2026