




Republic of the Philippines
Province of Samar
MUNICIPALITY OF ZUMARRAGA
Zumarraga, Samar
-oOo-

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of March 2026

Program/Project Title	Total Program/ Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Repair/Rehabilitation of RHU Building at Brgy Buntay	499,529.17	Brgy. Buntay, Zumarraga, Samar	Municipality of Zumarraga	March 11, 2026	Start update of the project is March 10, 2026 and it is expected to be completed by April 24, 2026. In terms of Physical accomplishment, the project has a positive slippage with no billing yet.	The workers are efficient in constructing the project as it resulted to 15% positive slippage. The project is inline with the proposed plan.	As of this reporting period, no issues or constraints have been encountered in the implementation of the project.	Regular monitoring and coordination activities were conducted to ensure that project implementation proceeded as planned, with no issues or constraints encountered during the reporting period. The PMC commends the workers for performing ahead of schedule.	Continue regular monitoring, site inspections, and coordination with concerned stakeholders to sustain smooth implementation and promptly address any potential issues that may arise.

Submitted by:	 HON. ROSALITO R. CASTILLO	Approved by:	 HON. ROSALITO R. CASTILLO
Designation/Office:	Zumarraga PMC Chairperson		Municipal Mayor
Date:	MARCH 20, 2026	Date:	MARCH 20, 2026