

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026

CITY OF MAASIN


Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
INSTALLATION OF THERMAL HEAT INSULATOR, CEILING & ROOL-UP DOORS OF MAASIN CITY GYM	Due to many activities book in city gym as a major factor of a project delay	The contractor request for extension 20 working days	Tunga-tunga, Maasin City	Maasin City	June 25, 2026	OCE	Contractor to submit catch up plan

Prepared by:

FATIMA T. BERNALES
PMC Ass. Secretariat
CPDO Staff

Noted by:

ENGR. EUFEMIA S. QUIRONG, SO2
PMC Head Secretariat
ENGINEER II - City Planning and Development Coordinator

Approved By:

DARYL MERCADO - COSTILLAS
PMC Chairperson
Vice President - Liga ng mga Punong Barangay