

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of Month Year June 24, 2026

PMC: CAN-AVID, EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Informatio	Action Taken/ Recommendation
				Target	Actual	Slippage			
1 Waste Segregation & Disposal of solid Management Operation	Enkantadya, Brgy. 4	LGU Can-avid	257,703.60	100.00%	100.00%	0.00%	none	none	none
2 Clearing/Excavation Desilting of Ulot River from Brgy. Balagon, Boco, Pandol & Salvacion	Salvacion to Balagon	LGU Can-avid	100,000.00	100.00%	100.00%	0.00%	none	none	none
3 Construction of Drainage Canal	Barangay Camantang	LGU Can-avid	1,103,626.17	100.00%	100.00%	0.00%	none	none	none
4 Repair of Municipal Bldg. (Vice Mayors Office, SB Office, Acctg. Office)	Brgy. 4	LGU Can-avid	243,752.83	100.00%	100.00%	0.00%	none	none	none
5 Upgrading and Improvement of Drainage Canal including Concreting of Road Shoulder	CNHS brgy. 4	LGU Can-avid	1,101,315.43	100.00%	100.00%	0.00%	none	none	none
6 Rehabilitation and Improvement of Municipal Road/Street along J. Iragas St. Extension	Brgy 8 & 9	LGU Can-avid	998,363.09	100.00%	100.00%	0.00%	none	none	none
7 Construction of Access Road from National Road (near Delmoro) to Agricultural Area	Brgy. 4	LGU Can-avid	2,994,873.78	78.00%	78.00%	0.00%	none	none	none
8 Construction of Access Road to safe Evacuation from storm surge/tsunami	Brgy Rawis to Brgy Carolina	LGU Can-avid	994,710.33	100.00%	100.00%	0.00%	none	none	none
9 Expansion & Installation of Pipeline from Pobl. To Brgy. Rawis for Level III water System	Brgy. Rawis	LGU Can-avid	1,995,564.16	22.00%	22.00%	0.00%	none	none	none
10 Construction of River Protection along RiverBank	Camantang	LGU Can-avid	994,572.80	0.00%	0.00%	0.00%	none	none	none
11 Can-avid Level III waterworks System (Design & Build Scheme)	Brgy. Salvacion, Can-ilay, Baruk,	LGU Can-avid	219,871,738.11	99.99%	99.99%	0.00%	none	none	none

Submitted by:

Designation/ Office:

Date:

ENGR. ANGEL C. BALBAG

MPDC/MPDO

24-Jun-26

Noted by:

HON. ALICIA L. TEVES

Municipal Mayor

Note: This is a new form based on the existing RPMES forms Adopted in 2015.