


**LOCAL PROJECT MONITORING AND EVALUATION SYSTEM (LPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March, 2026 (1st Quarter)**

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Embankment of Evacuation Area	The project is delayed due to restricted bridge access, which prevents the mobilization of heavy equipment necessary for construction activities.	Performance of Contractors/Consultants	Sitio Duwangan, Poblacion, Liloan, So. Leyte	Municipality of Liloan, So. Leyte	16-Jan-26	LPMC	Contractor to submit justification letter
Construction of 3-Concrete Classroom Building for Tertiary Education	The project has experienced delays due to a late commencement, compounded by the uncleared access road which restricts site entry, and further aggravated by unfavorable weather conditions affecting construction activities.	Performance of Contractors/Consultants	Brgy. San Roque, Liloan, So. Leyte	Municipality of Liloan, So. Leyte	16-Jan-26	LPMC	Contractor to submit justification letter

Improvement of Stage Inside the Multi Purpose Building	None	N/A	Brgy. Poblacion, Liloan, So. Leyte	Municipality of Liloan, So. Leyte	16-Jan-26	LPMC	N/A
Supply and Installation of Physical Fitness Equipment	The installation of equipment on site remains incomplete, and certain units that have already been installed sustained damage, thereby affecting project progress.	Performance of Contractors/Consultants	Brgy. Poblacion, Liloan, So. Leyte	Municipality of Liloan, So. Leyte	16-Jan-26	LPMC	Contractor to submit justification letter

Prepared by:

RENZEL S. MERCADO
Administrative Aide I/ LPMC Secretariat

Reviewed by:

HERMENIA C. CERDEÑA
MPDC/ LPMC Head Secretariat

Approved by:

MANUEL B. UYOCO, JR.
LnB Pres. / LPMC Chairman

Noted by:

JONNA C. ADAN
Local Chief Executive