

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 11, 2026

PMC: LIMASAWA

Name of Project/Program Components	Location	Implementing Agency	Funds Utilization (%)	Physical Status (%)			Issues	Action Taken/ Recommendation
				Target	Actual	Slippage		
1. Completion of Agricultural Productivity and Multi-Purpose Center, Cabulihan , Limasawa, Southern Leyte	Cabulihan,Limasawa, So.Leyte	LGU-Limasawa	95.82%	100.00%	100.00%	(-) 897.14%	Project delayed on schedule due to unimplemented item.	Demand the contractor to fastrack project completion.
2. Construction of Openline Canal at Purok 1, Magallanes	Magallanes,Limasawa, So.Leyte	LGU-Limasawa	60.09%	100.00%	100.00%	0		
3. Construction of Comfort Rooms at Fish Landing Center, Cabulihan	Cabulihan, Limasawa	LGU-Limasawa	18.73%	100.00%	100.00%	0		
4.Repair of Legislative Building in Cabulihan	Cabulihan, Limasawa	LGU-Limasawa	14.97%	100.00%	100.00%	0		
5.Construction of Comfort Rooms at Legislative Building,Cabulihan	Cabulihan, Limasawa	LGU-Limasawa	14.97%	100.00%	100.00%	(-) 45.00%	Project delayed on schedule.	Demand the contractor to fastrack project completion.

Submitted by: JEREMIAS R. LUMAMAK
Designation Office: MPDC
Date: June 26, 2026

Noted by: MELCHOR P. PETRACORTA
Designation Office: Municipal Mayor
Date: June 26, 2026