

Republic of the Philippines
Province of Southern Leyte
MUNICIPALITY OF MACROHON
oOo

OFFICE OF THE MUNICIPAL
QUARTERLY REPORT ON GOVERNMENT PROJECTS / PROGRAMS / ACTIVITES
Third Quarter 2026
July to September 2026

INFRA NO.	PROJECT NAME	CONTRACTOR	LOCATION OF PROJECT	SOURCE OF FUND	BID AMOUNT	NTP	Project Duration (CD)	TARGET COMPLETION DATE	REVISED COMPLETION DATE	% OF COMPLETION	COST BASED ON % OF COMPLETION	REMARKS
2026-01	Improvement of Senior Citizens Day Center and PWD Facilities (Phase 6)	ERCI Construction Services	San Vicente (Pob.)	20% DF	997,777.27	31-Mar-26	130.00	08-Aug-26		100.00%	997,777.27	Completed as of July 29, 2026
2026-07	Construction of Flood Control	TIMOG CONSTRUCTION SERVICES	San Joaquin	MDRRMF	748,862.31	10-Jul-26	50.00	29-Aug-26		2.80%	20,968.14	As of September 15, 2026
2026-08	Improvement of Municipal Public Plaza (Phase 3)	TIMOG CONSTRUCTION SERVICES	San Vicente (Pob.)	20% DF	3,497,185.76	10-Jul-26	295.00	01-May-27		48.73%	1,704,178.62	As of September 15, 2027
2026-09	Rehabilitation of Comfort Rooms in Molopolo-Sta. Cruz Bird and Fish Sanctuary	TIMOG CONSTRUCTION SERVICES	Molopolo-Sta. Cruz	20% DF	399,266.44	10-Jul-26	73.00	21-Sep-26		43.65%	174,279.80	As of September 15, 2026


Prepared by:


ENGR. LENETH JEAN G. TIU
Engineer II

Checked by:


ENGR. SARAH P. DAMPOG, MPA
Municipal Engineer

Approved by:


ATTY. JEROME A. CORTINA
Municipal Mayor