

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of January 21, 2025 (1st Quarter)

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPAAC/Other PSCs
			Nature	Details			
IMPROVEMENT OF LEVEL III WATER SYSTEM AT SITIO PATUN-OG TO POBLACION PHASE 2	Sitio Patun-og to Poblacion Malitbog, Southern Leyte	MEO/LCE	Work Output	On-going/within the schedule	Advice to maintain their work force and strategies	Municipal Engineer and Contractor	Regular meetings, site inspection and active participation of CSOs
REHABILITATION OF MALITBOG LABORATORY & DIAGNOSTIC CLINIC AT BARANGAY TALIWA PHASE 1	Barangay Taliwa, Malitbog, Southern Leyte	MEO/LCE	Work Output	On-going/within the schedule	Advice to maintain their work force and strategies	Municipal Engineer and Contractor	Regular meetings, site inspection and active participation of CSOs
CONSTRUCTION OF MUNICIPAL EVACUATION CENTER PHASE 1	Barangay Taliwa, Malitbog, Southern Leyte	MEO/LCE	Work Output	On-going/Behind/Delayed of schedule	Delayed to the schedule, subject to Liquidated Damages	Municipal Engineer and Contractor	Regular meetings, site inspection and active participation of CSOs
PURCHASE AND INSTALLATION OF SOLAR LIGHTS AT BARANGAY TALIWA	Barangay Taliwa, Malitbog, Southern Leyte	MEO/LCE	Work Output	Completed	None	Municipal Engineer and Contractor	Regular meetings, site inspection and active participation of CSOs
PURCHASE AND INSTALLATION OF ELECTRICAL POSTS AND WIRINGS FOR ECO CENTER AT BARANGAY SABANG (MAIN LINE TO ECO CENTER)	Barangay Sabang, Malitbog, Southern Leyte	MEO/LCE	Work Output	Completed	None	Municipal Engineer and Contractor	Regular meetings, site inspection and active participation of CSOs

Submitted by:	 Engr. APRONIANO D. TAÑA JR.	Approved by:	 HON. KENNETH BLAIR S. OBEN
Designation/Office:	MPDC-Designate	Designation Office:	Municipal Mayor
Date:	21-Jan-26	Date:	