

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROJECT INSPECTION REPORT
As of June 2026, 2nd Quarter

Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Design and Build Rehabilitation of water system mainline Pipes	32,989,762.94	San Juan	Municipal	26-Jun-26	► Date Started: 12/04/2024 ► Completion Date: 6/19/2025 Cost: ₱32,989,762.94 ► Physical Status: ► Financial Status:	slow progress	Land owners objection on filtration tank propose site	a meeting was called with mayor and land owners.	continues monitoring

Submitted by:	 Engr. Emmanuel E. Gulay	Approved by:	 Maria Fe Crispina B. Poblete
Designation/Office:	Municipal Planning and Development Officer		Municipal Mayor
Date:	24-Jun-26	Date:	24-Jun-26