

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of March 25, 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
CONSTRUCTION OF MARINE PROTECTED AREA (MPA) GUARDHOUSE	Slow progress due to delay of arrival of construction materials due to load limit of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte	Legal and Policy Issuances	Brgy. Balong-balong	LGU-Pintuyan	12-Mar-26	MEO, DPWH	We recommend the Municipal Engineer to gather information with regards to the load limitation of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte. In addition, imposition of work suspension due to this crisis must be adhere so as to avoid negative slippage
CONSTRUCTION OF PINTUYAN INTEGRATED TRANSPORT TERMINAL (PHASE I)			Brgy. Ponod				
ESTABLISHMENT OF TESDA MUNICIPAL TESTING CENTER			Brgy. Son-ok II				
REPAIR/ REHAB. OF BARANGAY ROAD			Brgy. Nueva Estrella Norte				
CONCRETING OF PINTUYAN BOULEVARD			Brgy. Pob. Ubos				
 							
Submitted by:	LOLITO B. ABOY			Approved by:	HON. RICARDO A. ESTRELLA		
Designation/Office:	MPDC DESIGNATE/ LPMC CHAIRPERSON				MUNICIPAL MAYOR		
Date:	MAR. 25, 2026			Date:	MAR. 25, 2026		