

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 25, 2026 (1st Quarter)

PMC: LGU- PINTUYAN

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendation
				Target	Actual	Slippage			
CONSTRUCTION OF PINTUYAN INTEGRATED TRANSPORT TERMINAL	Brgy. Ponod	LGU- Pintuyan	70.00%	100.00%	70%		Delay of work due to delay of arrival of construction materials due to load limit of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte	MEO DPWH 2nd District	We recommend the Municipal Engineer to gather information with regards to the load limitation of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte. In addition, imposition of work suspension due to this crisis must be adhere so as to avoid negative slippage
ESTABLISHMENT OF TESDA MUNICIPAL TESTING CENTER	Brgy. Son-ok II	LGU- Pintuyan	92.53%	100.00%	0%				
REPAIR/ REHAB. OF BARANGAY ROAD	Brgy. Nueva Estrella Norte	LGU- Pintuyan	0.00%	100.00%	0%				
CONCRETING OF PINTUYAN BOULEVARD	Brgy. Pob. Ubos	LGU- Pintuyan	80.00%	100.00%	80%				

Submitted by: : LOLITO B. ABOY
 Designation/ Office : MPDO- Designate/ PMC Secretariat
 Date : 25-Mar-26