

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 29, 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached			
CONSTRUCTION OF MARINE PROTECTED AREA (MPA) GUARDHOUSE	Slow progress due to delay of arrival of construction materials due to load limit of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte	Legal and Policy Issuances	Brgy. Balong-balong	LGU-Pintuyan	12-Mar-26	MEO, DPWH	We recommend the Municipal Engineer to gather information with regards to the load limitation of cargo vehicles passing the Liloan Bridge at Liloan, Southern Leyte. In addition, imposition of work suspension due to this crisis must be adhere so as to avoid negative slippage			
CONSTRUCTION OF PINTUYAN INTEGRATED TRANSPORT TERMINAL (PHASE I)			Brgy. Ponod							
ESTABLISHMENT OF TESDA MUNICIPAL TESTING CENTER			Brgy. Son-ok II							
REPAIR/ REHAB. OF BARANGAY ROAD			Brgy. Nueva Estrella Norte							
CONCRETING OF PINTUYAN BOULEVARD			Brgy. Pob. Ubos							
 										
Submitted by:	LOLITO B. ABOY			Approved by:	HON. RICARTE A. ESTRELLA					
Designation/Office:	MPDC DESIGNATE/ LPMC CHAIRPERSON				MUNICIPAL MAYOR					
Date:	June 29, 2026			Date:	June 29, 2026					