

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of 2nd Quarter CY2026

PMC: MUNICIPALITY OF SAN RICARDO

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Construction of ECCD at Barangay Inolinan Funding Source: GAA 2025 Project Schedule: Start Date: March 19, 2026 Finish: July 13, 2026	Barangay Inolinan	LGU SAN RICARDO- LCEO, MEO, MSWDO	0%	90%	90%	0%	None	Municipal Engineering Office Accomplishment Report' (see attached SWA)	Project is on-gouing as scheduled; continue regular monitoring and maintenance to sustain quality and usability of the project as intended.

Submitted by:
Designation/ Office:
Date:


ISIDRO L. MESIAS JR.
PMC Chairperson
June 29, 2026