

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of Month Year (Quarterly)

PMC: EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Improvement of Farm to Market Road	Brgy. Abejao, Salcedo, Eastern Samar	PLGU-E. SAMAR	0%	52.00%	53.45%	1.45%		On site verification	Negotiated Lot owners with the assistance of LGU
Construction of Multi-Purpose Building (Covered Court), Bench with roofing and repair of Stage	Brgy. Matarinao, Salcedo, Eastern Samar	PLGU-E. SAMAR	0%	21.84%	25.57%	3.73%		On site verification	Negotiated Lot owners with the assistance of LGU

Submitted by: **ENGR. SIXTO A. LIMBAUAN**
 Designation/ Office: PMC Chairperson
 Date: