

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of September 2026 Third Quarter**

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Construction of Road, Brgy. Hinica-an to Brgy. Malobago, Motiong, Samar	Work Suspension	Site Condition/Availability	Brgy. Hinica-an to Brgy. Malobago	Motiong, Samar	August 20, 2026	Implementing agency and contractor	Implementing office and contractor advised to adhere to the revised work schedule under CTE Nos. 1-7 due to delays after imposing load restriction at Tinoon Bridge and intensify construction activities through adequate deployment of manpower, equipment, and materials. Critical and remaining activities shall be prioritized to achieve the planned accomplishment of 97.26% and further reduce the project slippage. Continuous monitoring and progress evaluation shall be undertaken by the implementing office to ensure that the project remains on track.
Improvement of the Multi-Purpose Building (Barangay Hall) in Barangay Cantao-an, Paranas, Samar	Work Suspension	Site Condition/Availability	Barangay Cantao-an	Paranas, Samar	August 20, 2026	Implementing agency and contractor	The suspension periods were properly documented through the issuance of suspension order and the corresponding project schedule was adjusted to reflect the approved suspension periods and ensure proper monitoring of the remaining works.
Construction of the Multi-Purpose Building in Barangay Población I, Paranas, Samar	Work Suspension	Site Condition/Availability	Barangay Población I	Paranas, Samar	August 20, 2026	Implementing agency and contractor	The suspension periods were properly documented through the issuance of suspension order and the corresponding project schedule was adjusted to reflect the approved suspension periods and ensure proper monitoring of the remaining works.

Submitted by:	 YOLANDA T. TAN	Approved by:	 SHAREE ANN T. TAN
Designation/Office:	PMC Chairman		Governor
Date:		Date:	