

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
June 2026 (2nd Quarter)

PMC: JIPAPAD

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Construction of Multi-Purpose Bldg (Child Development Center)	Brgy. Mabuhay, Jipapad ES	LGU Jipapad	606,875.57	15%	35%	(+)20	Lacking Project Billboard	LPMC/MEO	Installed Project Billboard
							non-compliance to the structural standard of having 40-50mm space from rebar to concrete column surface		Chip-off column surface and apply concrete plaster to provide adequate covering to nearly exposed rebars.
							non-compliance to the approved plan indicating 100mm spacing of stirrups.		Advised the contractor to comply with the spacing of stirrups as indicated in the plan to be 100mm C.C.

Submitted by:
Designation/ Office:
Date:


ROSALYN L. BALACA
PMC Chairperson