

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of June 2026 (Quarterly)

PMC: LAWAAN

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utuilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
Construction of farm-to-market road in Brgy. 08m Poblacion to Barangay San Isidro (phase 2) Lawaan,		29,933,699.00	29,933,699.00	0.00	29,933,699.00	100%	100%	100%	100%	3%	4 days delayed	27	0	Project Completed

Submitted by:

ADRIAN PAUL G. QUIMINALES

Designation/ Office:

PMC Chairperson

Date:

Noted by:

Athene L. Mendros

Municipal Mayor

Note: This form was enhanced based on the existing RPMES form and Annual ODA Portfolio Review form Adopted in 2015.