

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECT ENCOUNTERING IMPLEMENTATION PROBLEMS
As of SET1 D2026 (3rd Quarter)**

PMC: **IGU-LAWAAN**

Name of Project / Program Components	Location	Implementing Agency	Fund Utilization	Physical Status (%)			Issues	Source of Information	Action Taken / Recommendation
				Target	Actual	Slippage			
Rehabilitation of Level III Water Supply System (98,766,807.54)	Bolusao Watershed, Bolusao Lawaan E. Samar	IGU Lawaan	99.00%	100.00%	99.00%	0.00%	None so far	Municipal Engineering Office (MEO)	for completion

Submitted by: ADRIAN PAUL S. CULMINALES
Designation/Office: LPAC Chairman/UDRMO
Date: 15 Sep 26

Noted by: HON. ATHENE L. MENDROS
Municipal Mayor / Agency Head
15-Sep-26