

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 18, 2026 (2nd Quarter)

PMC: LLORENTE, EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
1 Construction of Four (4) Storey Multi-Purpose Building	Barangay 12 Poblacion	MEO		30%	10%		Construction Delays	Actual Site Visit	None
2 (a) Improvement of School Building	Barangay San Miguel	MEO		5%	1%		None	Actual Site Visit	None
3 (a) Construction of Barangay Road	Barangay Tabok	MEO		50%	30%		No Project Billboard	Actual Site Visit	Informed contractor and the engineer in charge
4 (a) Rehabilitation/Repair of 5Day Care Centers	Barangay San Roque	MEO			30%		None	Actual Site Visit	None
	Barangay Tabok	MEO					None	Actual Site Visit	None
	Barangay 12 Poblacion	MEO					None	Actual Site Visit	None

Submitted by:
 Designation/ Office:
 Date:


HON. MAGNO B. BORMATE
 PMC Chairperson
 18-Jun-26

Noted by: 
CHRISTINE M. CARDONA
 LCE