

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of Month Year (Quarterly)

PMC: _____

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Construction of 2-storey Standard Evacuation Center (PAGCOR)	Brgy. 2, Maslog	LGU Maslog		100%	90%	10%	Slow progress due to lack of manpower	MEO	Brought the issue to MDC and advised the Proj Engr to add manpower (skilled workers) to fast-track the project completion

Submitted by:
 Designation/ Office:
 Date:


 Quin Ampomanes
 PMC Chairperson