

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 as of 3rd Quarter of 2026

PMC: MUNICIPALITY OF BILIRAN

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Establishment of Balay Silangan	San Roque	LGU Biliran	0%	5.00%	5%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	Closely coordinate with and assist the contractor to fast-track construction activities and meet project timelines
Perimeter Fence of the Slaughter House	Sangalang	LGU Biliran	100%	87.00%	87%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	
Parks and Driveways at Super RHU	San Roque	LGU Biliran	0%	30.00%	30%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	
Installation of Thermal Decomposer Machine	Busali	LGU Biliran	100%	25.00%	25%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	
Establishment of Radio Communication Infrastructure	San Roque	LGU Biliran	0%	10.00%	10%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	
Construction of Man-Made Falls to Swimming Pool	San Roque	LGU Biliran	100%	100.00%	90%	-10.00%	negative slippage	LPMC Monitoring Visit/Field Inspection	
Construction of Slope Protection at Hostel	San Roque	LGU Biliran	100%	100.00%	95%	-5.00%	negative slippage	LPMC Monitoring Visit/Field Inspection	Retain coordination activities with the contractor
Hostel Interior Design and Furnishing	San Roque	LGU Biliran	100%	100.00%	100%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	Closely coordinate with and assist the contractor to fast-track construction activities and meet project timelines
Construction of Swimming Pool and Cabanas	San Roque	LGU Biliran	0%	100.00%	90%	-10.00%	negative slippage	LPMC Monitoring Visit/Field Inspection	
Improvement of Water System	San Isidro	LGU Biliran	100%	100.00%	100%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	Retain coordination activities with the contractor
Installation of CCTV System	Poblacion	LGU Biliran	100%	100.00%	100%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	
Rehabilitation of the UNDP Evacuation Center	San Roque	LGU Biliran	0%	30.00%	30%	0.00%	N/A	LPMC Monitoring Visit/Field Inspection	Closely coordinate with and assist the contractor to fast-track construction activities and meet project timelines

Submitted by:
 Designation/ Office:
 Date:

HON. MARIO A. NIERRAS

LPMC Chairperson

September 21, 2026