

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 2nd Quarter Quarter of 2026

LPMC :

TAFT EASTERN SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
CONSTRUCTION OF MUNICIPAL CULTURAL STAGE	Poblacion 02 Municipal Plaza Taft Eastern Samar	LGU Taft	71.75 %	100%	98%		No issues for the period	Municipal Engineering's Office	Project is substantially complete
CONSTRUCTION OF FOOTBALL PITCH AND OVAL PHASE1	Brgy. Polangi, Taft Eastern Samar	LGU Taft	76%	100%	88.6	13.40%	Delayed Implementation	Municipal Engineering's Office	Contractor have been reminded regarding period of implementation

Submitted by:
 Designation/ Office:
 Date:

RHODA C. BARIS
 PMC Chairperson
 5/26/2026