

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 3RD Quarter of 2026

PMC: _____ TACT
 _____ EASTERN
 _____ SAMAR

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
1. LAND DEVELOPMENT PRO FOOTBALL PITCH	Sitio Boring Brgy. Pakinog Takt, E. Samar	LGU Takt		100 %	86.66%	11.34 %	Contractor to expedite the completion of the project	Municipal Engineering Office	Issued letter of Reminder to Contractor
2. REHABILITATION OF BRGY COURT FLOORING & PAINTING	Brgy de Poblacion Takt, E. Samar	LGU Takt		100%	52.30%	none	none	Municipal Engineering Office	

Submitted by: _____
 Designation/ Office: _____
 Date: _____

RHODA C. BARIS
 PMC Chairperson
 09/22/2026