

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM
KEY LESSONS LEARNED FROM ISSUES RESOLVED AT THE LPMC LEVEL
1st Quarter CY 2026

Program/ Project Title	Project Location	Proponent/ Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entities/Key Actors and their Specific Assistance	Lessons Learned and Good Practices that could be Shared to the NPMC/Other PMCs**
			Nature	Details			
IMPROVEMENT OF BALUARTE POINT: SITE DEVELOPMENT, LANDSCAPING AND HARDSCAPING (PHASE I)	Brgy District IV, BL	MEO-LGU Babatngon	Institutional	Delayed Project Implementation - Unfavorable weather conditions. Delayed approval for demolition of existing building within the project site	Engage with local authorities early to avoid late approval for demolition permits, Utilize local weather apps or information to make informed, daily decisions. Implement a catch-up plan that includes immediate mobilization of additional manpower and equipment	MEO-LGU Babatngon/LPMC	Collaboration with stakeholders
CONSTRUCTION OF SLOPE PROTECTION WITH CONCRETE PAVEMENT AT BRGY. UBAN	Brgy Uban, BL	BLGU-Uban	Institutional	Project Implementation was not regularly coordinated with MEO and LPMC	BLGU to always and promptly submit a copy of the NTP for all future projects to MEO/LPMC for proper project monitoring	MEO-LGU Babatngon/LPMC/BLGU	Collaboration with stakeholders
IMPROVEMENT OF MULTI- PURPOSE HALL	Brgy. Rizal II, BL	BLGU-Rizal II	Tehcnical	Poor painting workmanship of ceiling	Required the contractor to refine the painting works observed	MEO-LGU Babatngon/LPMC/BLGU	-


Prepared by:


VICKY S. PLACA, EnP
 PMC Secretariat

Approved by:


HON. LITAG. BERGULA
 PMC Chairman

Noted by:


ELBONOR B. LUGNASIN
 Muncipal Mayor