

2nd QUARTER MPMC MEETING AND PROJECT INSPECTION

JUNE 4, 2026

@ MAYOR'S OFFICE CONFERENCE ROOM



2ND QUARTER MPMC PROJECT INSPECTION

JUNE 4, 2026

Name of Project : **Construction of Communal Sanitary Toilet**
Location : **Barangay Taguite, Babatngon, Leyte**
Project Status : **Completed**

Republic of the Philippines
Department of Social Welfare & Development (DSWD)
KALAHI CIDDS – Philippine Multi-Sectoral Nutrition Project

COMMUNITY SUB-PROJECT
Location : **BRGY. TAGUITE, BABATNGON, LEYTE**

BASIC INFORMATION

SUB-PROJECT TITLE	:	CONSTRUCTION OF COMMUNAL SANITARY TOILET
TOTAL SUB-PROJECT COST	:	₱ 460,257.00
KALAHI-CIDDS GRANT	:	₱ 456,882.00
COMMUNITY CONTRIBUTION	:	
BLGU CONTRIBUTION	:	₱ 3,375.00
LGU CONTRIBUTION	:	
OTHERS	:	
SUB-PROJECT DURATION	:	31 WORKING DAYS
ACTUAL START DATE	:	MARCH 23, 2026
TARGET DATE OF COMPLETION	:	APRIL 30, 2026

PROGRESS REPORT (AS OF) : 2026

PHYSICAL ACCOMPLISHMENT	:	100%
FINANCIAL ACCOMPLISHMENT	:	100%





Name of Project : **Construction of Communal Sanitary Toilet**
Location : Barangay San Isidro, Babatngon, Leyte
Project Status : Completed



Republic of the Philippines
Department of Social Welfare & Development (DSWD)
KALAHI CIDDS – Philippine Multi-Sectoral Nutrition Project

DSWD
Department of Social Welfare and Development
BAGONG PILIPINAS

KALAHI CIDDS
PMNP

COMMUNITY SUB-PROJECT
Location : BRGY. SAN ISIDRO, BABATNGON, LEYTE

BASIC INFORMATION

SUB-PROJECT TITLE	:	<u>INSTALLATION OF RAINWATER CATCHMENT AND HAND WASHING FACILITY</u>
TOTAL SUB-PROJECT COST	:	<u>P 138,002.00</u>
KALAHI-CIDDS GRANT	:	<u>P 123,502.00</u>
COMMUNITY CONTRIBUTION	:	<u> </u>
BLGU CONTRIBUTION	:	<u>P 14,500.00</u>
LGU CONTRIBUTION	:	<u> </u>
OTHERS	:	<u> </u>
SUB-PROJECT DURATION	:	<u>11 WORKING DAYS</u>
ACTUAL START DATE	:	<u>MAY 19, 2026</u>
TARGET DATE OF COMPLETION	:	<u>MAY 30, 2026</u>
PROGRESS REPORT (AS OF)	:	<u>JUNE 01, 2026</u>
PHYSICAL ACCOMPLISHMENT	:	<u>100 %</u>
FINANCIAL ACCOMPLISHMENT	:	<u>100 %</u>







Name of Project : **Improvement of Baluarte Point: Site Development, Landscaping**
Location : Barangay District IV, Babatngon, Leyte
Project Status : With Variation Order















