

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 4, 2016 (Quarterly)


PMC: LGU BABATNGON

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
CONSTRUCTION OF SHORELINE PROTECTION STRUCTURE (PHASE I)	Brgy. District IV, Babatngon, Leyte	MEO-LGU Babatngon	-	18%	5%	-13%	Project implementation is delayed due to site conditions (tide and seawaves). Lack of manpower was also observed on site.	Contractor, MEO	- Requested the contractor to provide additional manpower on site. - Asked the engineering office to send a notice for delayed implementation to the contractor

Submitted by:
Designation/ Office:
Date:


HON. LITA G. BERGULA
 PMC Chairperson
 June 4, 2016

Noted :


ELEONOR B. LUGASIN
 Agency Head