


MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of July 2026 (3rd Quarter)

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Re-roofing of fish shed house (Phase II) - Brgy. Baybay, Carigara, Leyte	Open portion of the wall facing north that allows rain water to penetrate inside the shed, although not included in the Scope of Work)	Design, Scope, Technical Specifications	Brgy. Baybay, Carigara, Leyte	LGU Carigara, Leyte	July 27, 2026	LGU	Referred to MEO and inform LCE of the request to close the open portion of the wall where water penetrates that may damage the structure and cause inconvenience to end users
Repair and improvement of RHU buildings - Brgy. Ponong, Carigara, Leyte	On-going / presence of Concrete ceiling soffit with extensive spalling and exposed reinforcing steel bars. Presence of cracks on walls.	Sustainability, Operations and Maintenance	Brgy. Ponong, Carigara, Leyte	LGU Carigara, Leyte	July 27, 2026	LGU	Referred to MEO and contractor
Repair of multi-purpose building (Liga hall) - Brgy. Ponong, Carigara, Leyte	On-going and behind schedule / unfinished painting works upon inspection, repair of water system; worksite is not properly secured; project signboard is posted but without details of progress	Design, Scope, Technical Specifications	Brgy. Ponong, Carigara, Leyte	LGU Carigara, Leyte	July 27, 2026	LGU	Referred to MEO and contractor and inform LCE of the need to repair the water system
Construction of Food Park and Food Stalls along Boulevard (Phase 2) - Along Boulevard Brgy. Ponong, Carigara, Leyte	Rain water runoff from the roof splashes to the adjacent stalls display area	Design, Scope, Technical Specifications	Brgy. Ponong, Carigara, Leyte	LGU Carigara, Leyte	July 27, 2026	LGU	Referred to MEO and contractor the issues identified and recommended possible measures to resolve it.

Submitted by:	 EnP DARYL DANIEL G. BODO	Approved by:	 HON. RANIEL A. MARQUEZ
Designation/Office:	MPDC/ Head Secretariate LPMC	Designation/ Office:	Chairperson, LPMC
Date:	September 21, 2026	Date:	September 21, 2026