



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM
KEY LESSONS LEARNED FROM ISSUES RESOLVED AT THE LPMC LEVEL
SEPTEMBER 2026 (3RD Quarterly)

Program/ Project Title	Project Location	Proponent/ Implementing Agency	Problem/Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entities/Key Actors and their Specific Assistance	Lessons Learned and Good Practices that could be Shared to the NPMC/Other PMCs**
			Nature	Details			
CONCRETING OF FARM TO MARKET ROAD	BRGY. PLARIDEL	LGU DAGAMI	Uncompleted Drainage Works and Proposed Scope Variation	-300 meter drainage system originally planned,only 169 meters have been completed,leaving 131 meters unimplemented	1.Field ocular Inspection to precisely mark the last feasible point of the drainage canal where RROW was uncontested 2.Calculate the unexpected balance from the unbuilt drainage segment 3.Explain to the Sang Barangay of Plaridel the justification behind the change of variation of work, specifying the standardized on solar- powered LED units will not burden electricity cost for the barangay 4.Engineering redesign by the MEO to be approved by the Municipal Mayor and reviewed by the DILG	PMC,Brgy. Official,MEO,Private Contractor	1. Nevertreat essential drainage as "excess scope of work" just to free up budget for road project. Reducing drainage capacity could lead to flooding 2.Avoid shifting from major civil works to electro mechanical works as this can pose a "red flag" from COA. It alters primary intent of the original project


Inspected by:

DOLORES M. BAYONA
Chairman



JOSE CARLO E. CABIDOG
Co-Chairman


MS. IMELDA B. OMEGA
Member


RAMON A. MANDIA
Member

HON. CARIDAD B. CABIDOG
Member


ERNIE C. TOLIBAS
Member


BABYLYN S. BRASOLA
Member


MARY GRACE R. MAGCURO
Member

ZENAIDA E. BOCO
Member