



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of SEPTEMBER 2026 (3RD Quarterly)


PMC: DAGAMI, LEYTE


Name of Project/ Program Components	Location	Funding Source	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
					Target	Actual	Slippage			
CONCRETING OF FARM TO MARKET ROAD BRGY. PLARIDEL	Barangay Plaridel	2024 LGSF	MEO	21,260,224.29	100%	96.50%	3.50%	Right of Way	Statement of thethe affected lot owner	Variation order due to refusal of the affected lot owner to grant permission for the implementation of the remaining canal.


Inspected by:



DOLORES M. BAYONA
Chairman


JOSE CARLO E. CABIDOG
Co-Chairman



HON. CARIDAD B. CABIDOG
Member



ERNIE C. TOLIBAS
Member


BABYLYN S. BRASOLA
Member


MARY GRACE R. MAGCURO
Member


MS. IMELDA B. OMEGA
Member


ZENAIDA E. BOCO
Member


RAMON A. MANDIA
Member