

MUNICIPAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
KEY LESSONS LEARNED FROM ISSUES RESOLVED AND BEST PRACTICES
In CY 2026

HINDANG, LEYTE

Program/Project Title	Location	Implementing Agency	Problem/ Issue		Strategies/Actions Taken to Resolve the Problem/Issue	Responsible Entity/Key Actors and their Specific Assistance	Lessons learned and Good Practices that could be shared to the NPMC/Other PMCs
			Nature	Details			
SECOND QUARTER							
Construction of Seawall and Embankment (Municipal Port Area)	Brgy. Tabok, Hindang, Leyte	MEO	Force Majeure	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to persistent high tide events and adverse weather conditions that significantly hindered progress throughout the contract implementation.	Passed LPMC Resolution No. 02, Series of 2026, Institutionalizing monitoring practices that specifically ensuring adherence to both original deadlines and approved time extensions.	MEO, Project Engineer, LPMC	Passing a resolution that encourages the Implementing office and the Contractor to ensure timely completion of on-going projects elevates the issue from a mere "observation" in a quarterly report to a "matter of concern" requiring policy action. This forces implementing offices to explain delays formally, reducing the chance of negligence.
Construction of Farm to Market Road, Brgy. Anolon-Barmacugo (LGSF-FALGU CY 2025)	Barangay Anolon-Barmacugo	MEO	Force Majeure and delays in the removal of LEYECO Electric Post	Failure to achieve the project completion date stipulated in the approved time extension. This delay is attributed to delay of removal of Leyeco Electric Post and weather disturbance during the contract implementation.	Passed LPMC Resolution No. 02, Series of 2026, Institutionalizing monitoring practices that specifically ensuring adherence to both original deadlines and approved time extensions.	MEO, Project Engineer, LPMC	
Submitted by:	RICARDO M. RENEGADO, JR.		Approved by:		LEONIDA A. CAVITE		
Designation/Office:	MPDC/Secretary MPMC				Chairperson, MPMC		
Date:	June 22, 2026		Date:		June 22, 2026		