

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)


PROJECT INSPECTION REPORT

As of June 2026 (Quarterly)



Program/Project Title	Total Program/Project Cost (PHP)	Location	IA	Date of Project Inspection	Details on Site(s) Inspected	Findings	Issues	Actions Taken	Actions to be Taken
Package Infra (assistance to Barangays CY 2025)	₱ 1,797,530.00	Caibiran, Biliran	Municipality of Caibiran	May 25, 2026	<i>Location:</i> Caibiran, Biliran <i>Component:</i> ► Date Started: 10-14-2025 ► Target Completion Date: 04-13-2026 ► Cost: PHP 1,797,530.00 ► Physical Status: 100% (Completed) ► Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A
Construction of Pathway Zone 1	₱ 231,859.00	Brgy. Alegria, Caibiran, Biliran	Municipality of Caibiran	May 25, 2026	<i>Location:</i> Brgy. Alegria, Caibiran, Biliran <i>Component: Portland Cement</i> ► Date Started: 03-23-2025 ► Target Completion Date: 03-30-2026 ► Cost: PHP 231,589.00 ► Physical Status: 100% (Completed) ► Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A
Construction of Drainage Canal	₱ 233,141.00	Brgy. Alegria, Caibiran, Biliran	Municipality of Caibiran	May 28, 2026	<i>Location:</i> Brgy. Alegria, Caibiran, Biliran <i>Component: Portland Cement</i> ► Date Started: 04-20-2025 ► Target Completion Date: 04-25-2026 ► Cost: PHP 233,141.00 ► Physical Status: 100% (Completed) ► Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A

Construction of Barangay Outpost	₱ 100,000.00	Brgy. Baris, Caibiran, Biliran	Municipality of Caibiran	June 17, 2026	<i>Location: Brgy. Baris, Caibiran, Biliran</i> <i>Component: Portland Concrete</i> ▶ Date Started: 05-29-2026 ▶ Target Completion Date: 06-12-2026 ▶ Cost: PHP 100,000.00 ▶ Physical Status: 100% (Completed) ▶ Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A
Construction of Concrete Pavement (Sitio Miyape)	₱ 100,000.00	Brgy. Baris, Caibiran, Biliran	Municipality of Caibiran	April 18, 2026	<i>Location: Brgy. Baris, Caibiran, Biliran</i> <i>Component: Portland Concrete</i> ▶ Date Started: 03-09-2026 ▶ Target Completion Date: 04-01-2026 ▶ Cost: PHP 100,000.00 ▶ Physical Status: 100% (Completed) ▶ Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A
Installation of Water Meter (Phase II)	₱ 500,000.00	Brgy. Uson, Caibiran, Biliran	Municipality of Caibiran	June 15, 2026	<i>Location: Brgy. Uson, Caibiran, Biliran</i> <i>Component: Water Meter</i> ▶ Date Started: 05-11-2026 ▶ Target Completion Date: 06-13-2026 ▶ Cost: PHP 500,000.00 ▶ Physical Status: 100% (Completed) ▶ Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A
Construction of Pathway (Sitio San Agustin)	₱ 267,803.60	Brgy. Uson, Caibiran, Biliran	Municipality of Caibiran	May 25, 2026	<i>Location: Brgy. Uson, Caibiran, Biliran</i> <i>Component: Portland Cement</i> ▶ Date Started: 05-08-2026 ▶ Target Completion Date: 05-22-2026 ▶ Cost: PHP 267,803.60 ▶ Physical Status: 100% (Completed) ▶ Financial Status: 100%	Project meets standard plan & specifications.	N/A	N/A	N/A

Submitted by:	 HON. JOEMARI G. SIA		Approved by:	 HON. RHODESSAD. REVITA, RPh	
Designation/Office:	PMC Chairperson		Designation/Office:	LCE	
Date:	July 1, 2026		Date:	July 1, 2026	