

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September 23, 2026

PMC: La Paz, Leyte

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(a) Name of Project & its Components (b)Funding Source (c) Project Schedule	FINANCIAL STATUS (IN PHP M)							Target to Date	Actual Accomplishment to Date	Slippage	Performance	Employment Generated		Remarks
	Output Indicators	Allocation	Releases	Obligations	Disbursements	Funding Support (%)	Fund Utilization (%)					(M)	(F)	
		As of Reporting Period	As of Reporting Period	As of Reporting Period	As of Reporting Period									
UPGRADING OF FARM TO MARKET ROAD AT BRGY. BAGACAY WEST, LA PAZ, LEYTE	170 METERS X 3M X .20 METERS ROAD IMPROVED	2,500,000.00	2,500,000.00	2,493,910.14	1,949,245.25	100%	77.97%	100.00%	100.00%	0		30	3	LGSF-SBDP 2025
ROAD CONCRETING @BARANGAY BAGACAY WEST	310 METERS X 3 X .20 METERS ROAD IMPROVED	2,000,000.00	2,000,000.00	1,993,981.54		100%	0.00%	100.00%	100.00%	0		20	3	20% LDF
CONSTRUCTION OF HEALTH STATION AT BRGY. CALABNI-AN, LA PAZ, LEYTE	72 SQUARE METERS HEALTH STATION CONSTRUCTED	2,500,000.00	2,500,000.00	2,497,443.03	2,128,742.99	100%	85.15%	100.00%	100.00%	0		19	2	LGSF-SBDP 2025
CONSTRUCTION OF HEALTH STATION AT BRGY. SANTA ANA, LA PAZ, LEYTE	72 SQUARE METERS HEALTH STATION CONSTRUCTED	2,500,000.00	2,500,000.00	2,494,616.13	1,723,379.57	100%	68.94%	100%	100.00%	0		24	2	LGSF-SBDP 2025
REHABILITATION/IMPROVEMENT OF HEALTH STATION AT BARANGAY LUNETA, LA PAZ, LEYTE	72 SQUARE METERS HEALTH STATION CONSTRUCTED	2,500,000.00	2,500,000.00	2,494,122.82	2,024,282.70	100%	80.97%	100%	100.00%	0		20	2	LGSF-SBDP 2025
REHABILITATION OF ROAD ALONG BRGY. DISTRICT III-BARANGAY PAWA, LA PAZ, LEYTE	130 METERS X 6 METERS X .20 METERS REHABILITATED	2,030,000.00	2,030,000.00	2,025,146.64		100%	0.00%	100%	95.00%	0		18	1	*For Correction *20% LDF

RURAL ELECTRIFICATION AT BARANGAY MAG-ASO, LA PAZ, LEYTE	60 UNITS OF SOLAR STREET LIGHTS INSTALLED	2,500,000.00	2,500,000.00	2,497,374.08	2,060,282.65	100%	82.41%	100.00%	100.00%	0		10	1	LGSF-SBDP 2025
RURAL ELECTRIFICATION AT BARANGAY BOCAWON, LA PAZ, LEYTE	60 UNITS OF SOLAR STREET LIGHTS INSTALLED	2,500,000.00	2,500,000.00	2,497,374.08	2,068,823.67	100%	82.75%	100.00%	100.00%	0		10	1	LGSF-SBDP 2025
Installation of Solar Streetlights in the Municipality of La Paz, Leyte (Lubi-lubi - Poblacion - Santa Elena)	270 Solar Streetlights Installed	25,000,000.00	25,000,000.00	24,993,821.91	13,199,237.35	100%	52.80%	100%	100.00%	0		31	3	LGSF-GEF

Submitted by:

Designation/ Office:
Date:


ARVIN G. TERADO
PMC Chairperson

Noted by:


JOEL C. CINCO
Agency Head

Note: This form was enhanced based on the existing RPMS form and Annual ODA Portfolio Review form Adopted in 2015.