

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)

REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS

As of March 2026 (1st Quarter)

PMC: MAYORGA, LEYTE

Program / Project Title	Location	Implementing Agency	Fund Utilization %	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from NPMC
				Target OWPA to date %	Actual OWPA to date %	Slippage								
Upgrading of FMR at Brgy. Gen. A. Luna, Mayorga, Leyte	Brgy. Gen. A. Luna, Mayorga, Leyte	LGU	0%	0%	0%	0%	Shouldering did not meet the road shoulder min. width standard	Others	Current	MEO and LPMC	Coordinated with MEO for DED revision	For LGU compliance	N	N/A
Concreting of FMR at Brgy. Union, Mayorga, Leyte	Brgy. Union, Mayorga, Leyte	LGU	0%	0%	0%	0%	Shouldering did not meet the road shoulder min. width standard	Others	Current	MEO and LPMC	Coordinated with MEO for DED revision	For LGU compliance	N	N/A
Concreting of FMR at Brgy. Liberty, Mayorga, Leyte	Brgy. Liberty, Mayorga, Leyte	LGU	0%	0%	0%	0%	Shouldering did not meet the road shoulder min. width standard	Others	Current	MEO and LPMC	Coordinated with MEO for DED revision	For LGU compliance	N	N/A
Concreting of FMR at Brgy. San Roque, Mayorga, Leyte	Brgy. San Roque, Mayorga, Leyte	LGU	0%	0%	0%	0%	Shouldering did not meet the road shoulder min. width standard	Others	Current	MEO and LPMC	Coordinated with MEO for DED revision	For LGU compliance	N	N/A
Concreting of FMR at Brgy. Burgos, Mayorga, Leyte	Brgy. Burgos, Mayorga, Leyte	LGU	0%	0%	0%	0%	Shouldering did not meet the road shoulder min. width standard	Others	Current	MEO and LPMC	Coordinated with MEO for DED revision	For LGU compliance	N	N/A

Prepared by:



EnP JOHN REY C. ON, LPT

PDO IV/LPMC Secretariat

March 23, 2026

Approved by:



Engr. MARILYN P. ROBEDILLO

MPDC/LPMC Chairperson

March 23, 2026

Noted by:



ALEXANDER SALVADOR DE PAZ

Municipal Mayor

March 23, 2026