

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
SUMMARY OF FINANCIAL AND PHYSICAL ACCOMPLISHMENTS INCLUDING PROJECT RESULTS (BY AREA, SECTOR, AGENCY)
As of September 2026 (3rd Quarter)

PMC: MAYORGA, LEYTE

Program / Project Title	Implementing Agency	Implementation Schedule		Sector	Fund Source	Funding Agency	Total Program/ Project Cost (Php)	Financial Status (in Php exact Figures)						Physical Accomplishment			Employment Generated		Remarks
		Start Date (mm-dd-yy)	End Date (mm-dd-yy)					Appropriations	Allotment	Obligations	Disbursements	Funding Support %	Fund Utilization %	Target OWPA to date %	Actual OWPA to date %	Slippage	M	F	
Concreting of Core Local Road at Pob. Zone I to Brgy. San Roque, Mayorga, Leyte	LGU	July 10, 2026	August 5, 2026	Social Services	20% EDF	LGU	Php2,000,000.00	Php2,000,000.00	Php2,000,000.00	Php1,999,000.00	Php1,999,000.00	0%	100%	100%	100%	0%	16	4	Completed
Concreting of Local Road at Brgy. Camansi, Mayorga, Leyte	LGU	April 10, 2026	May 20, 2026	Social Services	20% EDF	LGU	Php1,500,000.00	Php1,500,000.00	Php15000,000.00	Php1,500,000.00	Php1,500,000.00	0%	100%	100%	100%	0%	16	3	Completed
Upgrading of FMR at Brgy. Gen. A. Luna, Mayorga, Leyte	LGU	N/A	N/A	Social Services	LGSF-SBDF FY 2025	GAA FY 2025	Php2,500,000.00	Php2,500,000.00	Php2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Project successfully published on PhilGeps on September 9, 2026
Concreting of FMR at Brgy. Union, Mayorga, Leyte	LGU	N/A	N/A	Social Services	LGSF-SBDF FY 2025	GAA FY 2025	Php2,500,000.00	Php2,500,000.00	Php2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Lacking documentary requirements are now ready for submission to the DILG
Concreting of FMR at Brgy. Liberty, Mayorga, Leyte	LGU	N/A	N/A	Social Services	LGSF-SBDF FY 2025	GAA FY 2025	Php2,500,000.00	Php2,500,000.00	Php2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Lacking documentary requirements are now ready for submission to the DILG
Concreting of FMR at Brgy. San Roque, Mayorga, Leyte	LGU	N/A	N/A	Social Services	LGSF-SBDF FY 2025	GAA FY 2025	Php2,500,000.00	Php2,500,000.00	Php2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Lacking documentary requirements are now ready for submission to the DILG
Concreting of FMR at Brgy.	LGU	N/A	N/A	Social Services	LGSF-SBDF	GAA FY 2025	Php2,500,000.00	Php2,500,000.00	Php2,500,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Project successfully published on PhilGeps

Burgos, Mayorga, Leyte					FY 2025														on September 9, 2026
Provision of Renewable Energy-based Electrification at Brgy. A. Bonifacio, Mayorga, Leyte	LGU	N/A	N/A	Social Services	LGSF-SBDF FY 2025	GAA FY 2025	Php2,500,00 0.00	Php2,500,00 0.00	Php2,500,00 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Lacking documentary requirements are now ready for submission to the DILG
Health and Nutrition Service Delivery Enhancement for Vulnerable Groups	LGU	N/A	N/A	Social Services	FY 2025 LGSF-GEF	GAA FY 2025	Php2,779,99 8.25	Php2,779,99 8.25	Php2,779,99 8.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Project successfully published on PhilGeps on September 15, 2026
Construction of Barangay Burgos to Barangay Sta. Cruz Farm-to-Market Road with Box Culvert	LGU	N/A	N/A	Social Services	FY 2026 LGSF-GEF	GAA FY 2025	Php24,999,6 00.00	Php24,999,6 00.00	Php24,999,6 00.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Documentary requirements are now ready for submission to the DILG for initial review
Food Security Enhancement Program through Targeted Rice Distribution to Vulnerable Families	LGU	N/A	N/A	Social Services	FY 2026 LGSF-GEF	GAA FY 2025	Php5,000,40 0.00	Php5,000,40 0.00	Php5,000,40 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Project successfully published on PhilGeps on September 15, 2026

Prepared by:


EnP JOHN REY C. ON, LPT
PDO IV/LPMC Secretariat
September 21, 2026

Approved by:


Engr. ARTURO O. BONA
Mun. Engineer/LPMC Chairperson
September 21, 2026

Noted by:


ALEXANDER SALVADOR DE PAZ
Municipal Mayor
September 21, 2026