


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
 REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of September 2026 (3rd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of 300 Unit Solar Streetlights for Various Barangay	All barangays of Tabontabon, Leyte	LGU	0	7	4	3	In accordance with the Plan and specification		Resolved	LPMC		None	N	None

Submitted by:	ENGR.  ROGER S. RAMOS	Approved by:	 HON. RAUL D. BALANO
Designation/Office:	LPMC SECRETARIAT	Designation/Office:	LPMC CHAIRMAN
Date:	Sept. 15, 2026	Date:	Sept. 15, 2026