

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of JULY 2026 (3rd Quarter)

PMC: Tolosa Municipal Project Monitoring Committee

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information	Action Taken/ Recommendations
				Target	Actual	Slippage			
Rehabilitation of Multi-purpose Building (Main Building and Annex Building) at LGU Tolosa	Brgy. Imelda Tolosa Leyte	MLGU	25,595,280.72	100.00%	85.37%	0	The project experienced delays because full workforce activities could not be undertaken during regular office hours.	MEO	Extension of Time of 60 calendar days.

Submitted by:

Designation/ Office:

Date:



HON. MELANIE HELISA M. VIVERO

Sangguniang Bayan Member/ LIGA President

LPMC Chairperson