

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMEs)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
3rd Quarter 2026

PMC: Villaba, Leyte

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issues	Source of Information
				Target	Actual	Slippage		
Construction of Foot Bridge	Brgy. Abijao, Villaba, Leyte	LGU-Villaba, Leyte	1,496,516.49	100%	100%		N/A	MEO
Expansion of Reclamation Area	Brgy. Pob. Del Sur, Villaba, Leyte	LGU-Villaba, Leyte	4,331,046.29	100%	100%		N/A	MEO
Construction of Additional Fish Stalls (Wet Section) Extension of Public Market	Brgy. Pob, Del Sur, Villaba, Leyte	LGU-Villaba, Leyte	698,661.96	60%	61%		N/A	MEO
Improvement of Boxing Gym	Brgy. Pob, Del Norte, Villaba, Leyte	LGU-Villaba, Leyte	4,999,318.10	100%	100%		N/A	MEO

Submitted by:



TEDDY L. VAPOR

MPDC Designate / PMC Secretariat

<i>Action Taken/ Recommendations</i>
Regular Monitoring
Regular Monitoring
Regular Monitoring
Regular Monitoring