



Republic of the Philippines
Province of Northern Samar
MUNICIPALITY OF CATUBIG

RPMS FORM 6

LOCAL PROJECT MONITORING COMMITTEE

**REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of March 19, 2026**

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Improvement of Space at Existing Public Market	Brgy. 7 Poblacion Catubig, Northern Samar	LGU	0.00%	100.00%	98.74%	-1.26%	Delayed implementation of the project	Force Majeure	Current	MEO	Site Inspection and Validation conducted and inspection report submitted to MEO for appropriate action	☐ LPMC to notify the Contractor through the MEO and made aware of the committee's findings and recommendation	N	-

Prepared by: 
Designation/Office: **DANILO L. DE ASIS**
LPMC Secretariat/MPDO
Date: March 19, 2026

Submitted by: 
Designation/Office: **TIRSO R. CELAJES JR.**
LPMC Chairman/SB Member
Date: March 19, 2026

Approved by: 
Date: **SOLOMON G. VICENCIO**
Local Chief Executive
March 19, 2026