


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 2026 (2nd Quarter)

Program/Project Title	Location	Implementing Agency	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
			Fund Utilization (%)	Target OWPA to date (%)	Actual OWPA to date (%)								
CONCRETING OF FARM TO MARKET ROAD AT BRGY. SAN ANTONIO PHASE II, LAOANG. NORTHERN SAMAR	Brgy. San Antonio, Laoang, Northern Samar	LGU Laoang	100%	100%	100%	NONE	NONE	NONE	MEO, Accounting Office, LPMC Inspection Report	NONE	NONE	N	NONE
OPENING WITH CONCRETING OF ROAD AT BRGY. ABATON, LAOANG PHASE II, LAOANG, NORTHERN SAMAR	Brgy. Abaton, Laoang, Northern Samar	LGU Laoang	N/A	100%	100%	NONE	NONE	NONE	MEO, Accounting Office, LPMC Inspection Report	NONE	NONE	N	NONE
CONCRETING OF SECONDARY ROAD OF LAOANG HOUSING PROJECT	Brgy. Aguadahan, Laoang, Northern Samar	LGU Laoang	85.34%	100%	100%	NONE	NONE	NONE	MEO, Accounting Office, LPMC Inspection Report	NONE	NONE	N	NONE
ROAD OPENING BRGY. LAWAAAN, TARUSAN AND BONGLIW FARM TO MARKET ROAD PHASE III	Brgy. Lawaan-Tarusan, Laoang, Northern Samar	LGU Laoang	56.09%	100%	100%	NONE	NONE	NONE	MEO, Accounting Office, LPMC Inspection Report	NONE	NONE	N	NONE

CONSTRUCTION OF FARM TO MARKET ROAD AT BRGY. TINOBLAN PHASE II, LAOANG. NORTHERN SAMAR	Brgy. Tinoblan, Laoang. Northern Samar	LGU Laoang	42.10%	100%	100%	0	NONE	NONE	NONE	NONE	NONE	NONE	NONE	NONE	NONE
CONCRETING OF FARM TO MARKET ROAD AT BRGY. YAPAS PHASE II, LAOANG. NORTHERN SAMAR	Brgy. Yapas, Laoang. Northern Samar	LGU Laoang	43.57%	100%	100%	0	NONE	NONE	NONE	NONE	NONE	NONE	NONE	NONE	NONE


Prepared:


EnP. JESSON T. RIVERA
Secretariat


DENNIS L. PEDIMONTE
Secretariat


Engr. ROCHEL I. NEBRIDA
Secretariat

Recommending Approval:


SALVADOR P. ACEBUCHE
LPMC Chairperson

Approved:


HON. CHARLENE L. ONGCHUAN
Local Chief Executive

Date: June 30, 2026