

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)

REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS

As of September 2026 (3rd Quarter)

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment				Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	No. of Actions Taken	No. of Actions to be Taken
				Target (%)	Actual (%)	Slippage	to date								
REPAIR AND IMPROVEMENT OF EVACUATION CENTER	Brgy. Langob, Laoang, Northern Samar	LGU Laoang	N/A	100%	100%	0		N/A	N/A	N/A	MEO, Accounting Office, LPMC Report	NONE	NONE	N	NONE
REPAIR FLOORING OF BRGY. AGUADAHAN COMMUNITY EVACUATION CENTER	Brgy. Aguadahan, Laoang, Northern Samar	LGU Laoang	N/A	100%	100%	0		N/A	N/A	N/A	MEO, Accounting Office, LPMC Report	NONE	NONE	N	NONE
ONAY BEACH FRONT SOLAR LIGHTING PHASE II	Brgy. Doña Luisa (Onay), Laoang, Northern Samar	LGU Laoang	N/A	100%	100%	0		N/A	N/A	N/A	MEO, Accounting Office, LPMC Report	NONE	NONE	N	NONE
CONSTRUCTION OF STREET LIGHTS IN POBLACION BARANGAYS	Brgy. SMH and Sto. Niño, Laoang, Northern Samar	LGU Laoang	N/A	100%	100%	0		N/A	N/A	N/A	MEO, Accounting Office, LPMC Report	NONE	NONE	N	NONE

Prepared:

Enr. JESSON T. RIVERA
Secretariat

Enr. DENNIS L. PEDIMONTE
Secretariat

Engr. ROCHHEL I. NEBRIDA
Secretariat

Recommending Approval:

DR. FRANCIS B. DESALES
Vice Chairperson, LPMC

Approved:

HON. CHARLENE L. ONGCHUAN
Local Chief Executive