


REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of June 2026 [2nd Quarter]

Program/Project Title	Location	IA	Physical Accomplishment			Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For NPMC Action (Y/N)	Requested Actions from the NPMC
			Fund Utilization (%)	Target OWP to date (%)	Actual OWP to date (%)	Slippage						
Repair of Municipal Building, Ibaigao, N. Samar	Brig. Caraga, Ibaigao, N. Samar	LGU-Ibaigao	No Data Available	No Data Available	No Data Available	No Data Available	Current	LPMC	Provide recommendation report address to Hon. Edito B. Saludaga, Municipal Mayor of LGU Ibaigao, recommending that the air conditioning unit currently located at the front of the Municipal Assessor's Office be relocated to more suitable area that will not obstruct the accessibility ramp or client access.	N/A	N	N/A
Repair/Improvement of Municipal Library	Brig. Caraga, Ibaigao, N. Samar	LGU-Ibaigao	100%	100%	100%	0%	Resolved	N/A	N/A	N/A	N	N/A
Repair/Improvement of Municipal Engineering Office (Former BFP Office)	Brig. Caraga, Ibaigao, N. Samar	LGU-Ibaigao	No Data Available	No Data Available	No Data Available	No Data Available	Resolved	N/A	N/A	N/A	N	N/A

Submitted by:  Approved by: 
 Designation/Office: PNC Chairperson Date: _____
 Designation/Office: Municipal Mayor Date: _____