

REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of September 2026 3rd quarter

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For LPMC Action (Y/N)	Requested Actions from the LPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Multi-Purpose Building	Brgy.Cablangan, Mondragon N. Samar	LGU MONDRAGON	-	33.50%	33.49%	0.01%	None			N/A	N/A	N/A	N	N/A
Construction of Bridge	Brgy. San Isidro, Mondragon N. Samar	LGU MONDRAGON	-	15.56%	13.19%	2.37%	None			N/A	N/A	N/A	N	N/A
Submitted by: LEONARDO P. DE GUIA				Approved by: SALVES MALOBAGO				Noted by: MARIO M. MADERA						
Designation/Office: LPMC SECRETARIAT				Designation/Office: LPMC CHAIRMAN				Designation/Office: LCE						
Date:				Date:				Date:						