



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMS)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
As of May 2026

Program/Project Title	Location	IA	Fund Utilization (%)	Physical Accomplishment			Issue Details	Issue Typology	Issue Status	Source of Information	Actions Taken	Actions to be Taken	For PPMC Action (Y/N)	Requested Actions from the PPMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Cluster Project (2026-001) Construction of Skimboarding Hub and SkimBoarding Toilet	Brgy. Lao-angan, San Roque, N. Samar	MEO- Municipality of San Roque, N. Samar	15.00	40%	40%	0%	None	None		LPMC, MEO	N/A	N/A	N	None

Submitted by:	 ETHEL O. RAMIREZ	Approved by:	 MARIA ANA B. ABALON, MD, MPH
Designation:	LPMC-Chairman	Designation:	Local Chief Executive
Date:	June 26, 2026	Date:	June 26, 2026