



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
PROBLEM SOLVING SESSIONS/FACILITATION MEETING CONDUCTED
As of June 2026

Program/Project Title	Issue Details	Issue Typology	Location	IA	Date of Meeting	Concerned Agencies	Agreements Reached
Rehabilitation/ Improvement of Level II Water Supply System at Brgy. Libertad	❑ Reservoir is temporarily covered with plain G.I Sheet ❑ Gate valve not secured ❑ Exposed water pipes ❑ 5 sets of Tapstand installed along the gutter of Maharlika Highway	Performance of the contractor	Brgy. Libertad, Victoria, Northern Samar	LGU Victoria	April 7, 2026	LGU MEO/LPMC	Address all the issues before final payment or release of 10% retention
Construction of Child Development Center "Bulilit Center"	The project is being implemented in accordance with the approved plan. However, it was observed that the back door lacks exterior safety railings. Considering the steep pathway outside the door, this condition poses a potential safety risk to users	Performance of the contractor	Brgy. Lungib, Victoria, Northern Samar	LGU Victoria	June 4,, 2026	LGU MEO/LPMC	None (Contractor completed the project on time)

Submitted by:	 EDITO E. CABACANG	Approved by:	 JOEY U. ARDALES
Designation/Office:	LPMC Chairman/SB Member		Municipal Mayor
Date:	June 30, 2026	Date:	June 30, 2026