



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES)
REPORT ON THE STATUS OF PROJECTS ENCOUNTERING IMPLEMENTATION PROBLEMS
 As of June 4, 2026

PMC: City of Catbalogan

Name of Project/ Program Components	Location	Implementing Agency	Funds Utilization	Physical Status (%)			Issue Details	Issue Typology	Issue Status	Source of Information	Action Taken	Actions to be Taken	For Higher Level PMC Action (Y/N)	Requested Actions from the Higher Level PMC
				Target OWPA to date (%)	Actual OWPA to date (%)	Slippage								
Construction of Madrasah Building Catbalogan I CES Curry Avenue, Brgy. 07 Poblacion Fund Source: General Fund	Brgy. 07 Poblacion	City of Catbalogan	69.43%	100%	100%	0%	Presence of hairline cracks	Design, Scope and Technical Specifications	Hairline cracks appeared may be due to the recent occurrence of earthquakes in the Region	LPMC Inspection Team and City Engineering office	LPMC members noted the noticed hairline cracks and immediately raised the concern to CEO personnel	City Engineering Office to review if there is still a need for the contractor to rectify the cracks	N	None

Submitted by:
 Designation/ Office:
 Date:


ZERLIN H. DELGRA
 PMC Chairperson
 June 4, 2026