



REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPME)
PROJECT INSPECTION REPORT
 As of September 18, 2026

PMC: City of Catbalogan

Program / Project Title	Total Program / Project Cost (PHP)	Location	Implementing Agency	Date of Project Inspection	Details on Site(s) Inspected	Major Findings	Issues	Action Taken/ Recommendations	Actions to be Taken
Construction of Health Station at Brgy. Palanyogon Fund Source: LGSF	3,599,431.91	Brgy. Palanyogon	City of Catbalogan	September 8, 2026	Location: Palanyogon, Catbalogan City, Samar Output: One Building Constructed • Date Started: 04-25-2024 • Target Completion Date: 10-23-2024 • Cost: PHP3,599,431.91 • Physical Status: 100% • Financial Status: 200.00%	No major findings were noted during the site inspection	No major issues at all. Just sometimes, theres no water if the rain water catchment is empty due to no rain	LPMC members informed their Punong Barangay to address the issue	Punong Barangay to arrange monthly delivery of water to refill the tank.

Submitted by:
 Designation/ Office:
 Date:

ZERLIN H. DELGRA

 PMC Chairman
 September 18, 2026

Noted by:

DEXTER M. UY

 Agency Head

Note: This is a new form based on the existing RPME forms Adopted in 2015.